



Project R313: Mini-High Shelter Improvements: 29th Street

Current Phase	Project Type	Project Manager	Lead / Project Engineer
Construction	RT Project	David Solomon	Luis Moreno

Project Scope

This project will update the station to match the work completed by the adjoining developer's work. Scope includes:

- Design and construct shelters on mini-high ramps. Funding may cover additional improvements (removing seatwalls and paving planters on north platform, etc.).
- Construction will be combined with Project F015: Mini-High Shelter Improvements.

Project History

- 08/02/11: RT awarded grant.
- 11/26/13: Grant funds released.
- 01/10/14: Started design.
- 06/09/16: Transferred project design to PSC and drafting to GESS.
- 08/24/16: Draft plans completed.
- 11/07/16: Advertised for bids, received 12/05/16.
- 12/12/16: Conditionally awarded contract to ProBuilders.
- 01/30/17: Issued Notice to Proceed to ProBuilders.
- 03/22/17: Contractor drilled foundations, encountered unmarked duct banks.
- 04/26/17: Revised foundation design to avoid duct banks, received SMUD approval.
- 06/10/17: Completed foundation construction.

Project Status / Planned Work

- 02/01/17 - 09/30/17: Construction.
- 08/23/17: Red Tag for shelter installation.
- 06/30/18: Grant expires.

Note: \$48,009 is funded under Project T017: Audio Info/Message Signs LRT Stations for installation of a PA system and conduits and cables at the new mini-high shelters at 29th Street, University/65th Street, and Marconi/Arcade Light Rail Stations.

Key Open / Pending Contracts	Status	Value	Start	Finish
PA system at 65th, 29th, Marconi Stations.	Complete, Project T017 funded.	\$48,009	07/03/17	08/18/17
29th St Mini-High Shelter	In process.	\$227,700	01/30/17	09/15/17

What does the Project Need from Other Departments / Agencies to be Successful?

Not applicable.

Issues / Concerns / Risks

None at this time.

Schedule		SAP Budget / Cost Summary					
Start	Finish	Estimate	Shortfall	Budget	Release	Actuals	Balance
11/26/13	09/30/17	\$280,500	\$0	\$280,500	\$280,500	\$51,842	\$228,658
R313 Grant Summary / Expiration Dates / Grant Totals				\$280,500	\$280,500	\$105,956	\$174,544
Congestion Mitigation/Air Quality		Federal	X029	\$248,327	\$248,327	\$93,803	\$154,524
Proposition 1B PTMISEA Funding		State	PTM	06/30/18	\$32,173	\$32,173	\$12,153

Funded by PTMISEA.